

# EXECUTIVE SUMMARY REPORT

Verona Area High School



April 19<sup>th</sup> 2019



## Polished Concrete

The closer we get to spring weather, the more finishes we start at the New Verona Area High School Job Site. This past week, we started polishing the concrete floors on the third floor. This process includes wet grinding the concrete surface with a Dimond disk. The wet polishing helps prevent silica dust from being released into the air. In addition, we have continued working on the brick around the fieldhouse, and the precast panels around the new pools. Looking into the upcoming weeks, the site work will continue to progress as the fields start irrigation and final grading starts. Also, the roofing will be complete on the Core of the building, and the brick will start on the back of the school. In addition, continuing of the wall framing through the second floor, and prepping for drywall to start toward the beginning of May.

## The Past Weeks:

- Finished library decking
- Started Polish Concrete
- Started Crushing Rock on Site
- Masonry work pool area

## Upcoming:

- Drywall Installation
- Brick around the South side
- Slab on grade in the Arts area
- Precast in the Pool



We have started finish flooring on the third floor! Above you can see riding machines polishing the concrete floors, leaving a wet surly on the floor that is cleaned up after the polishing is complete. Below: Brick has continued with the Carbon Black brick that is aligned in a stacked bond shown below.



## DID YOU KNOW?

Polished concrete saves a lot of energy during winter since it traps heat during the day and releases at night. In this project, there is about 148,000 sq. Ft of polished concrete

**QUESTIONS?** Please contact Project Manager Aaron Zutz at 608.441.6891 or [azutz@findorff.com](mailto:azutz@findorff.com)

**Findorff**

# EXECUTIVE SUMMARY REPORT

Verona Area High School

April 19th, 2019



Top Left: As the geothermal bores are complete, the piping of the tails to connect the bores to the school starts. The photo to the top left is a view of the inside of the geothermal vault where all the piping comes in and on the bottom left is a view of the geothermal tails starting to be piped to the vault. The middle left photo is the crushing process that has continued on site. Top Right: now that the frost is leaving the ground with the nice weather, footings for the exterior garage started this week. Finally the photo above is of the metal panel system that is installed before the metal panels.

**QUESTIONS?** Please contact Project Manager Aaron Zutz at 608.441.6891 or [azutz@findorff.com](mailto:azutz@findorff.com)

**Findorff**

# EXECUTIVE SUMMARY REPORT

Verona Area High School



April 19th, 2019



Left: Work on the brick continues around the school as the south side of the fieldhouse is complete above, we move on to wrapping around the south side of the school. In addition this photo shows the curtain wall framing for the windows at the social stair location at the Fieldhouse. Lower Left: Slab on Grade continues on site with the ground thawing. Final photo is of the borrow lites that are being installed in the Atrium.



**QUESTIONS?** Please contact Project Manager Aaron Zutz at 608.441.6891 or [azutz@findorff.com](mailto:azutz@findorff.com)

**Findorff**